



Commissioning Report

Customer's details			Installer/service technician's details				
Full name		Busi	ness name:				
Street address and bldg. r	10.:	NIP	(Tax ID):				
Post code and city:		Full	name				
		Stree	et address and bldg. no.:				
		Post	code and city:				
Call order no.:			missioning date:				
Unit type:		Seria	al no.:				
Ventilation			Ye	es	No		
		The design has been prepared in Aria Planner					
system design		The air flow rates have been specified separately for each room					
		The air supply and exhaust flow rates have bee	en balanced in the design				
Heat recover	y u	nit installation	Ye	es	No		
INSTALLATION LOCATION	ON	The unit is installed in a heated room					
Garage	0	The unit has been levelled					
Attic	0	Manual-specified service access clearances are provided					
Utility room	0	The condensate drain trap is connected correctly as required by the installation option chosen					
Basement	0	The condensate drain trap is connected to the building drainage system					
Other (specify):	0	The condensate drain is protected against freezing					
INSTALLATION OPTION		The condensate drain is filled with water					
Wall	0	The condensate drain is plumbed with a grade					
Ceiling	0	The air intake, exhaust, supply and extract ports are connected to the respective ducting					
Floor	0	The unit's air filters are clean					
CONTROL PANEL INSTALLATION LOCATION Unit casing	ON O	Ventilation system	Ye	es	No		
Wall	0	The system is built per the design specification	s				
		Heatpex Aria Connect is used					
~		Heatpex Aria Aduro is used					
5		The air supply and extract ducts are connected	to the respective rooms				
heatpex.pl		The distribution boxes are connected to the head (supply/exhaust)	at recovery unit via the respective ducts				
ਓ		All connections are secure and airtight					
.		The gaskets are installed on the 75mm/90mm of	ducts				
÷		The air intake louvre clearance from the air exh	naust louvre complies with the regulations				
<u> </u>		The ducting has thermal insulation in unheated	areas				
				\dashv			
		The interior doors are undercut or the custome	r has been advised they are required				



Heat recovery							Yes	No
		The air flow rates	The air flow rates are set up on the unit per the design specifications					
The unit is connected to a WiFi network								
The ventilation system is registered in ARIA myHOME								
and								
	missioning	The air diffuser capacity matches the design specifications						
Heat	recovery (unit fan spe	eed settings					
		Holiday	Speed 1	Speed 2	Speed 3		Party	
Rate (%)								
Rate [m ³	/h]							
Sup	ply air							
	Room nam	ne Roo	om type (supply/exhaust)	Design rate [m³/h] A	Actual rate (Speed 3) [m³/h]		
1								
2								
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								,
17								,
18								
19								·
			AIR SUPPLY TOTAL:					
			AIR EXHAUST TOTAL	:				

			Yes	No
	The commissioning has been successful			
Handover	The system is free of defects			
	The user has been instructed and provided with the documentation			
Customer's signature		Signature of the installer / service technician		
Customer: I hereby certify that I have read and understood the 2/5-Year* Warranty Certificate and the Installation & Operating Manual available at www.heatpex.pl, and that I have been trained by the Seller in the theory and method of operation of the heat recovery unit.		Installer / service technician:		